

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	2020																							
						DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG															
1340	New Asphalt - Sheppard St.	5d	5d	16APR20	22APR20																								
1343	Roadway Stripping, Parking Blocks,	5d	5d	23APR20	29APR20																								
1344	Final Project Clean - Sheppard Steet Area	3d	3d	30APR20	04MAY20																								
1345	Install Traffic Control - Lampassas St.	5d	5d	05MAY20	11MAY20																								
1350	Roadway Demolition - Lampassas street	5d	5d	12MAY20	18MAY20																								
1355	New Asphalt - Lampassas Street	5d	5d	19MAY20	25MAY20																								
1356	Roadway Stripping, Parking Blocks, Signage	5d	5d	26MAY20	01JUN20																								
1357	Final Project Clean - Lampassas Street Area	3d	3d	02JUN20	04JUN20																								
1360	Roadway Demolition - Main Street	5d	5d	05JUN20	11JUN20																								
1370	New Asphalt - Main Street	5d	5d	12JUN20	18JUN20																								
1380	Roadway Striping, Parking Blocks, Signage	5d	5d	19JUN20	25JUN20																								
1410	Final Project Clean - Main Street Area	3d	3d	26JUN20	30JUN20																								

Start date 02JAN20
 Finish date 11AUG20
 Data date 02JAN20
 Run date 23OCT19
 Page number 2A

© Primavera Systems, Inc.

G Hyatt Construction, Inc.I Round Rock Streetscapes Preliminary Draft Schedule

