

## EXHIBIT

"A"



## Contract Quantity Adjustment/Change Order

rev. 01/16

Department: Transportation  
 Project Name: Oakmont Drive Extension Date: 3/31/22  
 City Project ID Number: \_\_\_\_\_ Change Order/Quantity Adjustment No. 2  
 Vendor: Chasco Constructors PO Box 1057, Round Rock, TX 78680 512 244-0600  
 Company Name Address Phone No.

## Justification

1) Relocate, adjust, lower exiting waterline 2) Relocate, adjust existing wastewater line & WWMH, per Chasco CP #03

## SUMMARY

	Amount	% Change
Original Contract Price:	\$2,449,994.00	
Previous Quantity Adjustment(s):	-\$4,230.00	
This Quantity Adjustment:	\$35,614.00	
Total Quantity Adjustment(s):	\$31,384.00	
Total Contract Price with Quantity Adjustment(s):	\$2,481,378.00	
Previous Change Order(s):	\$35,163.00	1%
This Change Order:	\$118,588.75	5%
Total Change Order(s) To Date:	\$153,751.75	6%
Adjusted Contract Price [Original Contract Price Plus Quantity Adjustment(s) Plus Change Order(s)]:	\$2,635,129.75	
Difference between Original and Adjusted Contract Prices:	\$185,135.75	
Original Contract Time:	270	
Time Adjustment by previous Quan. Adj./Change Order:	10	
Time Adjustment by this Quan. Adj./Change Order:	46	
New Contract Time:	326	

## Submitted for Approval

Prepared By:	Bill Stablein, Project Manager, City of Round Rock, TX	3/31/21
Signature	Printed Name, Title, Company	Date
<b>Approvals</b>		
Contractor:	Bill Bambrick, Vice President, Chasco Constructors	3/31/21
Signature	Printed Name, Title, Company	Date
City Project Manager:	Bill Stablein	4-11-22
Signature	Printed Name, Title	Date
Mayor/City Manager:		
Signature	Printed Name, Title	Date



# Contract Quantity Adjustment/Change Order

Project Name: Oakmont Drive Extension

Quan. Adj./Change Order No.: 2

## Change Order Data

Item #	Item Description	Unit	Qty.	Unit Price	Amount	Contract Time Adjustment (Days)
<b>WATER &amp; WW RELOCATION</b>						
CP 03 - 1	Remove 12" PVC WL	LF	444	\$9.00	\$3,996.00	3
CP 03 - 2	Tie to Existing Waterline	LF	1	\$1,060.00	\$1,060.00	1
CP 03 - 3	12" DI Waterline	LF	10	\$131.00	\$1,310.00	1
CP 03 - 4	12" PVC Waterline	LF	435	\$124.00	\$53,940.00	5
CP 03 - 5	8" DI Waterline	LF	45	\$108.00	\$4,860.00	2
CP 03 - 6	8" PVC Waterline	LF	55	\$89.00	\$4,895.00	3
CP 03 - 7	12" Gate Valve	LF	4	\$3,600.00	\$14,400.00	1
CP 03 - 8	8" Gate Valve	LF	2	\$1,910.00	\$3,820.00	1
CP 03 - 9	Flush Valve	LF	1	\$3,000.00	\$3,000.00	1
CP 03 - 10	Pothole Existing Utilities	LF	1	\$2,000.00	\$2,000.00	1
CP 03 - 11	Test and Chlorinate Waterline	LF	545	\$3.75	\$2,043.75	1
CP 03 - 12	Trench Protection - Waterline	LF	545	\$5.00	\$2,725.00	2
CP 03 - 14	Pipe, 8" Dia, PVC-Pressure Pipe-(All Depths) Including Excavation & Backfill	LF	25	\$128.00	\$3,200.00	1
CP 03 - 17	Tie to Existing Wastewater Line	EA	1	\$1,100.00	\$1,100.00	1
CP 03 - 18	8" Cleanout	LF	1	\$955.00	\$955.00	1
CP 03 - 19	Test Wastewater Line	LF	105	\$6.00	\$630.00	2
<b>CURB INLET RELOCATION</b>						
CP 04 - 2	POTHOLE	LS	1	\$575.00	\$575.00	1
CP 04 - 3	STORM SEWER TIE IN	EA	2	\$1,265.00	\$2,530.00	1
CP 04 - 4	FLOW FILL BACKFILL	CY	16	\$155.00	\$2,480.00	1
CP 04 - 6	RC PIPE (CL III)(30 IN)	LF	30	\$113.00	\$3,390.00	1
CP 04 - 7	30" RCP PRECAST BENDS	EA	2	\$920.00	\$1,840.00	1
CP 04 - 9	REMOVE EXISTING 10' CURB INLET	EA	1	\$975.00	\$975.00	1
CP 06 - 4	SUBGRADE PREP	SY	358	\$3.50	\$1,253.00	1
CP 06 - 5	GEOGRID	SY	358	\$4.50	\$1,611.00	1
				<b>TOTALS:</b>	<b>\$118,588.75</b>	<b>35</b>



## Contract Quantity Adjustment/Change Order

Project Name: Oakmont Drive Extension

Quan. Adj./Change Order No.: 2

### Quantity Adjustment Data

Bid Item #	Item Description	Unit	Qty.	Unit Price	Amount	Contract Time Adjustment (Days)
<b>WATER &amp; WW RELOCATION</b>						
CP 03 - 13	Pipe, 8" Dia, PVC ASTM D3034 SDR 26 (All Depths) Including Excavation &	LF	80	\$118.00	\$9,440.00	1
CP 03 - 15	Remove Existing Manhole, 48-Inch Dia	EA	1	\$835.00	\$835.00	1
CP 03 - 16	New Manhole Construction - 48 Inch	EA	1	\$7,400.00	\$7,400.00	1
CP 03 - 20	Trench Protection	LF	105	\$5.00	\$525.00	1
<b>CURB INLET RELOCATION</b>						
CP 04 - 1	BARRICADES, SIGNS & TRAFFIC CONTROLS	MO	0.5	\$2,600.00	\$1,300.00	1
CP 04 - 5	RC PIPE (CL III)(24 IN)	LF	18	\$68.00	\$1,224.00	1
CP 04 - 8	INLET CMPL(CURB)(TY 2)(10")	EA	1	\$5,800.00	\$5,800.00	1
CP 04 - 10	TRENCH PROTETION	LF	48	\$5.00	\$240.00	1
CP 06 - 1	EXCAVATION (ROADWAY)	CY	150	\$10.00	\$1,500.00	1
CP 06 - 2	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	150	\$9.00	\$1,350.00	1
CP 06 - 3	FL BS (CMP IN PLC)(TY A GR 4)(FINAL PO	CY	150	\$40.00	\$6,000.00	1
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
<b>TOTALS:</b>					<b>\$35,614.00</b>	<b>11</b>