

## EXHIBIT

"A"

Page 1 of 3



rev. 01/16

## Contract Quantity Adjustment/Change Order

Department: PARD  
 Project Name: Heritage Trail West Date: 8/23/23  
 City Project ID Number: \_\_\_\_\_ Change Order/Quantity Adjustment No. 2  
 Vendor: Patin Construction 3800 W. Second St., Taylor, Texas 76574 512.269.1071  
 Company Name Address Phone No.

## Justification

It was determined that the bridge abutment wall at the northern edge of Brushy Creek should be wrapped in limestone block to provide a better aesthetic finish. Additionally, landscape and irrigation was originally left out of the scope of work from the Stagecoach Inn area because the rehabilitation of the Stagecoach Inn was not planned. When that project was approved, it was decided to complete the landscape in that area to make the area look completed. Finally, while relocating the water line, a large issue was uncovered with the alignment and pipe type and Utilities requested that Patin replace the water line south of the low water crossing, including boring under Brushy Creek. This will allow easier access to the water line in the future for repairs.

## SUMMARY

	Amount	% Change
Original Contract Price:	\$19,500,000.00	
Previous Quantity Adjustment(s):	\$0.00	
This Quantity Adjustment:	\$0.00	
Total Quantity Adjustment(s):	\$0.00	
Total Contract Price with Quantity Adjustment(s):	\$19,500,000.00	
Previous Change Order(s):	\$20,280.00	0%
This Change Order:	\$345,704.00	2%
Total Change Order(s) To Date:	\$365,984.00	2%
Adjusted Contract Price [Original Contract Price Plus Quantity Adjustment(s) Plus Change Order(s)]:	\$19,865,984.00	
Difference between Original and Adjusted Contract Prices:	\$365,984.00	
Original Contract Time:	480 days	
Time Adjustment by previous Quan. Adj./Change Order:	0	
Time Adjustment by this Quan. Adj./Change Order:	15	
New Contract Time:	495 days	

## Submitted for Approval

Prepared By: Katie Baker KATIE BAKER, PARK DEV. MGR. CORP 8/29/23  
 Signature Printed Name, Title, Company Date

## Approvals

Contractor: Jeff Birkmead JEFF BIRKMEAD, CHIEF ESTIMATOR, PATIN 8-29-23  
 Signature Printed Name, Title, Company Date  
 City Project Manager: Katie Baker KATIE BAKER, PARK DEV. MGR. 8/29/23  
 Signature Printed Name, Title Date  
 Mayor/City Manager: \_\_\_\_\_  
 Signature Printed Name, Title Date

**Project Name:** Heritage Trail West

### Change Order Data

Item #	Item Description	Unit	Qty.	Unit Price	Amount	Contract Time Adjustment (Days)
1	Rock cladding at bridge abutment	LS	1	\$22,572.00	\$22,572.00	
2	Irrigation and Landscaping at Stagecoach Inn	LS	1	\$152,082.00	\$152,082.00	
3	Water line replacement and Road Bore	LS	1	\$171,050.00	\$171,050.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
				TOTALS:	\$345,704.00	0

Project Name: Heritage Trail West

### Quantity Adjustment Data

Bid Item #	Item Description	Unit	Qty.	Unit Price	Amount	Contract Time Adjustment (Days)
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
					\$0.00	
				TOTALS:	\$0.00	0