



Contract Quantity Adjustment/Change Order

rev. 06/25

Department: Transportation

Date: 2/13/26

Project Name: GREENLAWN BLVD: IH35 TO SH45

City Project ID Number: _____

Change Order/Quantity Adjustment No. 2

Vendor: Austin Engineering Company Inc.
Company Name

PO Box 342349 Austin, Texas 78734
Address

(512) 327-1464
Phone No.

Justification

Plan and scope changes

SUMMARY

Original Contract Price:

Amount: \$13,953,194.32 % Change

Previous Quantity Adjustment(s):

-\$3,038,566.19
-\$7,143.80

This Quantity Adjustment:

Total Quantity Adjustment(s):

-\$3,045,709.99 -22%

Total Contract Price with Quantity Adjustment(s):

\$10,907,484.33

Previous Change Order(s):

\$2,893,240.80

This Change Order:

\$205,684.53

Total Change Order(s) To Date:

\$3,098,925.33 22%

Adjusted Contract Price: [Original Contract Price Plus Quantity Adjustment(s) Plus Change Order(s)]

\$14,006,409.66

Difference between Original and Adjusted Contract Prices:

\$53,215.34 0%

Original Contract Time:

456

Time Adjustment by previous Quan. Adj./Change Order:

0

Time Adjustment by this Quan. Adj./Change Order:

21

New Contract Time:

477

Submitted for Approval

Prepared By: John C. Fenley, Vice President of Sales, Austin Engineering Company
Printed Name, Title, Company

[Signature] 06/04/26
Signature Date

Approvals

Contractor: John C. Fenley, Vice President of Sales, Austin Engineering Company
Printed Name, Title, Company

[Signature] 06/04/26
Signature Date

City Project Manager: Reuben Ramirez, Project Manager
Printed Name, Title

[Signature] 6/4/2026
Signature Date

Mayor/City Manager: _____
Printed Name, Title

Signature Date



Contract Quantity Adjustment/Change Order

Project Name: **GREENLAWN BLVD: IH35 TO SH45**

Change Order/Quantity Adjustment No. 2

Change Order Data

Bid Item #	Item Description	Unit	Qty.	Unit Price	Amount	Contract Time Adjustment (Days)
REVISED UNIT PRICE ITEMS						
NEW ITEMS						
256	0465-7070 INLET (COMPL)(PSL)(RC)(3FT X 3FT)	EA	1	\$12,640.49	\$12,640.49	
257	0467-7136 SET(TY 1)(S=6FT)(HW=6FT)(3:1)C	EA	1	\$21,234.00	\$21,234.00	
258	0479-7001 ADJUSTING MANHOLES	EA	3	\$15,151.15	\$45,453.45	
259	0479-7005 ADJUSTING MANHOLES (CAP)	EA	1	\$3,354.05	\$3,354.05	
260	0479-7006 ADJUSTING INLETS (CAP)	EA	2	\$3,354.05	\$6,708.10	
261	0662 7018 WK ZN PAV MRK NON-REMOV (W) (ARROW)	EA	4	\$252.50	\$1,010.00	
262	0666-7365 PAVEMENT SLER (YLD TRI)	EA	4	\$25.25	\$101.00	
263	0678-7023 PAVE SURF PREP FOR MRK (36")(YLD TRI)	EA	4	\$1.26	\$5.04	
264	0686-7068 INS TRF SIG PL AM(S)1 ARM(65')LUM&ILSN	EA	1	\$50,241.12	\$50,241.12	
265	0529-7028 CONC CURB (RIBBON)	LF	96	\$54.17	\$5,200.32	
266	662-XXXX WK ZN PAV MRK (TRAFFIC HANDLING)	EA	2	\$3,535.00	\$7,070.00	
267	0502-XXXX BARRICADES, SIGNS, AND TRAFFIC HANDLING	EA	3	\$8,383.00	\$25,149.00	
268	PIPE, CL 250 RESTRAINED JOINT DI (16-IN DIA) (ALL DEPTHS), INCL EXC AN	LS	1	8237.96	\$8,237.96	
85	0512-7009 PORT CTB(FUR & INST)(LOW PROFILE)(TY 1)	LF	200	\$62.00	\$12,400.00	
86	0512-7010 PORT CTB(FUR & INST)(LOW PROFILE)(TY 2)	LF	40	\$71.00	\$2,840.00	
87	0512-7033 PORT CTB(MOVE)(LOW PROFILE)(TY 1)	LF	200	\$9.00	\$1,800.00	
88	0512-7034 PORT CTB(MOVE)(LOW PROFILE)(TY 2)	LF	40	\$8.00	\$320.00	
91	0512-5057 PORT CTB(REMOVE)(LOW PROFILE)(TY 1)	LF	200	\$8.00	\$1,600.00	
92	0512-7058 PORT CTB(REMOVE)(LOW PROFILE)(TY 2)	LF	40	\$8.00	\$320.00	
TOTALS:					\$205,684.53	0



Contract Quantity Adjustment/Change Order

Project Name: GREENLAWN BLVD: IH35 TO SH45

Change Order/Quantity Adjustment No. 2

Quantity Adjustment Data

Bid Item #	Item Description	Unit	Qty.	Unit Price	Amount	Contract Time Adjustment (Days)
QUANTITY ADJUSTEMENT ITEMS						
10	0132 7001 EMBANK (FNL)(OC)(TY A)	CY	4	\$5.00	\$20.00	
12	0160 7002 FURN & PLACE TOPSOIL (4")	SY	532	\$3.50	\$1,862.00	
13	0164 7004 BROADCAST SEED (PERM_URBAN_CLAY)	SY	532	\$0.20	\$106.40	
14	0164 7005 BROADCAST SEED (TEMP_WARM)	SY	266	\$0.20	\$53.20	
15	0164 7006 BROADCAST SEED (TEMP_COOL)	SY	266	\$0.20	\$53.20	
16	0168 7001 VEGETATIVE WATERING	TGL	79	\$9.00	\$711.00	
17	0247 7179 FL BS (CMP IN PLC)(TY A GR 5)(FNAL POS)	CY	-19	\$71.00	-\$1,349.00	
18	0250 7002 GEOGRID BASE REINFORCEMENT (TYPE 2)	SY	-60	\$5.25	-\$315.00	
19	0310 7013 PRIME COAT(MC-30 OR AE-P)	GAL	18	\$4.00	\$72.00	
20	0341 7001 D-GR HMA TY-B PG64-22	TON	16	\$116.00	\$1,856.00	
227	0341 7043 D-GR HMA TY-D PG64-22	TON	10	\$140.00	\$1,400.00	
228	0341 7048 D-GR HMA TY-D PG70-22	TON	10	\$159.45	\$1,594.50	
22	0344 7077 TACK COAT	GAL	9	\$4.00	\$36.00	
23	0354 7022 PLANE & TEXT ASPH CONC PAV(0" TO 2")	SY	-695	\$4.00	-\$2,780.00	
24	0400-7006 CUT & RESTORING PAV	SY	15	\$97.00	\$1,455.00	
26	0402 7001 TRENCH EXCAVATION PROTECTION	LF	146	\$5.00	\$36.00	
29	0416 7044 DRILL SHAFT (TRF SIG POLE) (36IN)	LF	13	\$145.00	\$1,885.00	
37	0422 7013 APPROACH SLAB	CY	1.1	\$893.00	\$982.30	
43	0450 7038 RAIL (TY C411)	LF	13	\$201.00	\$2,613.00	
45	0450-7059 RAIL (HANDRAIL)(TY B)	LF	250	\$118.00	\$29,500.00	
48	0462 7012 CONC BOX CULV (6 FT X 4 FT)	LF	8	\$595.00	\$4,760.00	
49	0464 7003 RC PIPE (CL III)(18 IN)	LF	-19	\$113.00	-\$2,147.00	
50	0464 7005 RC PIPE (CL III)(24 IN)	LF	-161	\$104.00	-\$16,744.00	
52	0464 7009 RC PIPE (CL III)(36 IN)	LF	-97	\$158.00	-\$15,326.00	
53	0464 7010 RC PIPE (CL III)(42 IN)	LF	1	\$204.00	\$204.00	
55	0465 7004 MANH (COMPL)(PRM)(60IN)	EA	-1	\$4,100.00	-\$4,100.00	
56	0465 7004 MANH (COMPL)(PRM)(72IN)	EA	-1	\$4,800.00	-\$4,800.00	
57	0465 7011 JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	-1	\$9,500.00	-\$9,500.00	
58	0465 7012 JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	-1	\$23,000.00	-\$23,000.00	
232	0465 7019 INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	1	\$7,470.00	\$7,470.00	
234	0465 7074 INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	1	\$8,500.00	\$8,500.00	
65	0465 7128 INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	-1	\$6,400.00	-\$6,400.00	
69	0467 7132 SET(TY I)(S=6FT)(HW=5FT)(3:1)(C)	EA	-1	\$20,000.00	-\$20,000.00	
76	0502 7001 BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3	\$7,900.00	\$23,700.00	
77	0506 7002 ROCK FILTER DAMS (INSTALL) (TY 2)	LF	-43	\$53.00	-\$2,279.00	
78	0506 7011 ROCK FILTER DAMS (REMOVE)	LF	-43	\$6.00	-\$258.00	
79	0506 7039 TEMP SEDMT CONT FENCE (INSTALL)	LF	-20	\$4.00	-\$80.00	
80	0506 7041 TEMP SEDMT CONT FENCE (REMOVE)	LF	-20	\$1.00	-\$20.00	
81	0506 7043 BIODEG EROSN CONT LOGS (INSTL) (8")	LF	20	\$4.00	\$80.00	
83	0506 7046 BIODEG EROSN CONT LOGS (REMOVE)	LF	20	\$1.00	\$20.00	
93	0529 7009 CONC CURB & GUTTER (TY II)	LF	444	\$31.00	\$13,764.00	
95	0530 7006 DRIVEWAYS (CONC)	SY	16	\$154.00	\$2,464.00	
96	0531 7001 CONC SIDEWALKS (4")	SY	5	\$85.00	\$425.00	
102	0536 7002 CONC MEDIAN	SY	-106	\$104.00	-\$11,024.00	
112	0618 7054 CONDT (PVC) (SCH 80) (2")	LF	-60	\$17.00	-\$1,020.00	
114	0618 7060 CONDT (PVC) (SCH 80) (3")	LF	305	\$29.00	\$8,845.00	
115	CONCRETE	LF	-160	\$59.00	-\$9,440.00	
119	0620 7007 ELEC CONDR (NO.8) BARE	LF	165	\$2.00	\$330.00	
120	0620 7008 ELEC CONDR (NO.8) INSULATED	LF	630	\$2.00	\$1,260.00	
121	0621 7002 TRAY CABLE (3 CONDR) (12 AWG)	LF	5	\$2.00	\$10.00	
127	0644 7001 IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	-1	\$967.00	-\$967.00	
132	0666 7018 REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	68	\$2.00	\$136.00	
133	0666 7024 REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	-114	\$3.00	-\$342.00	
239	0666 7030 REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	-311	\$7.00	-\$2,177.00	
134	0666 7036 REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	23	\$12.00	\$276.00	
251	0666 7045 REFL PAV MRK TY I (W)(DBL ARROW)(100MIL)	EA	4	\$500.00	\$2,000.00	
135	0666 7117 REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	10	\$6.00	\$60.00	
136	0666 7042 REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	-1	\$236.00	-\$236.00	
137	0666 7066 REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	-1	\$266.00	-\$266.00	
138	0666 7090 REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	1	\$130.00	\$130.00	
139	0666 7347 PAVEMENT SLER 6"	LF	19	\$0.60	\$11.40	
140	0666 7348 PAVEMENT SLER 8"	LF	-300	\$0.70	-\$210.00	



Contract Quantity Adjustment/Change Order

rev. 06/25

141	0666 7350 PAVEMENT SLER 12"	LF	-311	\$2.00	-\$622.00	
142	0666 7352 PAVEMENT SLER 24"	LF	72	\$3.00	\$216.00	
143	0666 7353 PAVEMENT SLER (ARROW)	EA	-1	\$26.00	-\$26.00	
144	0666 7354 PAVEMENT SLER (WORD)	EA	-1	\$29.00	-\$29.00	
243	0666 7354 PAVEMENT SLER (DBL ARROW)	EA	4	\$450.00	\$1,800.00	
145	0666 XXXX REFL PAV MRK TY I (W)6" (BRK)(100MIL)	LF	19	\$2.50	\$47.50	
146	0666 XXXX REFL PAV MRK TY I (Y)6" (SLD)(100MIL)	LF	-315	\$2.00	-\$630.00	
147	0672 7005 REFL PAV MRKR TY II-C-C	EA	9	\$2.00	\$18.00	
148	0672 7006 REFL PAV MRKR TY II-C-R	EA	1	\$17.00	\$17.00	
245	0677 7009 ELIM EXT PM & MRKS (ARROW)	EA	4	\$120.00	\$480.00	
150	0678 7002 PAV SURF PREP FOR MRK (6")	LF	19	\$0.15	\$2.85	
151	0678 7004 PAV SURF PREP FOR MRK (8")	LF	-300	\$0.20	-\$60.00	
152	0678 7006 PAV SURF PREP FOR MRK (12")	LF	-311	\$0.25	-\$77.75	
153	0678 7008 PAV SURF PREP FOR MRK (24")	LF	72	\$0.35	\$25.20	
154	0678 7009 PAV SURF PREP FOR MRK (ARROW)	EA	-1	\$1.00	-\$1.00	
155	0678 7016 PAV SURF PREP FOR MRK (WORD)	EA	-1	\$1.00	-\$1.00	
247	0678 7010 PAV SURF PREP FOR MRK (DBL ARROW)	EA	4	\$2.35	\$9.40	
155	0678 7016 PAV SURF PREP FOR MRK (WORD)	EA	-1	\$1.00	-\$1.00	
168	0684 7031 TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	88	\$3.50	\$308.00	
169	0684 7033 TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	-70	\$4.00	-\$280.00	
170	0684 7046 TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	5	\$8.00	\$40.00	
171	0684 7080 TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	-75	\$3.00	-\$225.00	
248	0686 7052 INS TRF SIG PL AM(S)1 ARM(48') LUM&ILSN	EA	1	\$25,000.00	\$25,000.00	
250	0686 7264 INS TRF SIG PL AM(S)2 ARM(65-28') LUM&ILSN	EA	-1	\$60,000.00	-\$60,000.00	
175	0687 7001 PED POLE ASSEMBLY	EA	-2	\$3,545.00	-\$7,090.00	
177	0688 7001 PED DETECT PUSH BUTTON (APS)	EA	-2	\$1,004.00	-\$2,008.00	
180	6005 7001 ITS COM CBL (ETHERNET) (CAT-5E) DETECTION	LF	25	\$1.00	\$25.00	
181	6006 7001 ITS COM CBL (ETHERNET) (CAT-5E) RADIO	LF	60	\$1.00	\$60.00	
182	6007 7001 ITS COM CBL (ETHERNET) (CAT-5E) PTZ	LF	15	\$1.00	\$15.00	
195	XXXXXXXX OPTICOM CABLE - GTT MODEL 138	LF	20	\$2.50	\$50.00	
195	401 FLOWABLE FILL	CY	156	\$287.00	\$44,772.00	
219	510 DUCTILE IRON FITTINGS	TN	0.3	\$6,400.00	\$1,920.00	
222	511 VALVES (GATE TYPE) (12-IN DIA)	EA	1	\$5,200.00	\$5,200.00	
TOTALS:					-\$7,143.80	#REF!

Contractor expressly reserves all rights, claims, and remedies available under the Contract, at law, or in equity. Execution of this Change Order is based upon the information presently available and is limited solely to the scope, cost, and time impacts expressly identified herein. Contractor specifically reserves the right to seek additional compensation and/or time extensions for any impacts, costs, delays, disruptions, inefficiencies, cumulative impacts, or other consequences arising out of or related to the work described in this Change Order that are not presently known, fully developed, or expressly included herein, including but not limited to impacts resulting from interference, out-of-sequence work, acceleration, or coordination with other trades.