



Project Name: Brushy Creek Regional Wastewater System – East Plant

Quan. Adj./Change Order No.: CO-02

## Change Order Data

Item #	Item Description	Unit	Qty.	Unit Price	Amount	Contract Time Adjustment (Days)
PCM-008	Deletion of Pressure Relief Dampers	1	1	(\$6,399.63)	-\$6,399.63	0
PCM-028	UV Channel Wall	1	1	\$1,350.00	\$1,350.00	1
PCM-031	UV System Electrical Wiring	1	1	\$3,891.71	\$3,891.71	1
PCM-034	Grit Classifier Arrangement	1	1	\$5,974.12	\$5,974.12	0
PCM-035	Overhead Coiling Doors Change	1	1	(\$2,956.50)	-\$2,956.50	0
PCM-036	Lift Station 2 Level Sensor	1	1	\$13,145.94	\$13,145.94	0
PCM-039	Belt Filter Press Temp Feed Piping	1	1	\$36,415.58	\$36,415.58	2
PCM-040	Raven Coating Thickness Change	1	1	(\$162,700.00)	-\$162,700.00	0
PCM-041	Septage Station Conduit	1	1	\$5,328.67	\$5,328.67	1
PCM-042	Odor Control Feeder Wire Size	1	1	\$9,479.90	\$9,479.90	2
PCM-043	Filter Weir Plate	1	1	\$4,095.31	\$4,095.31	1
PCM-45	Flow Meter Relocation	1	1	\$23,327.84	\$23,327.84	1
PCM-47	Belt Filter Press Control Panel Power Feed	1	1	\$7,968.19	\$7,968.19	0
CMR-05	Additional Conduits per RFI 17	1	1	\$20,000.00	\$20,000.00	3
CMR-11	Added Structural Support Beams	1	1	\$31,101.88	\$31,101.88	3
CMR-13	Lost days due to rain	1	1	\$0.00	\$0.00	8
CMR-14	Extended Redundant Power Feed Supply	1	1	\$90,709.91	\$90,709.91	0
CMR-15	Existing Controller Relocation	1	1	\$2,534.07	\$2,534.07	1
<b>TOTALS:</b>					<b>\$83,266.99</b>	<b>24</b>