


**Contract Quantity Adjustment/Change Order**



rev, 06/15

Department: Utilities and Environmental Services

Project Name: Lake Creek 2 & 3 Wastewater Line Upgrades Project

Date: 12/30/16

City Project ID Number LKCK2 / LKCK3

Change Order/Quantity Adjustment No. 2

**Justification**

Change Order / Quantity Adjustment No. 2 is needed for final quantity adjustments, time extension due to weather delays and fiberglass manhole fabrication, and additional required services unforeseen prior to commencement of construction.

**SUMMARY**

	Amount	% Change
Original Contract Price:	\$2,519,182.00	
Previous Quantity Adjustment(s):		
This Quantity Adjustment:	-\$2,309.00	
Total Quantity Adjustment(s):	-\$2,309.00	
Total Contract Price with Quantity Adjustment(s):	\$2,516,873.00	
Previous Change Order(s):	\$80,000.00	0.03
This Change Order:	\$92,105.15	0.04
Total Change Order(s) To Date:	\$172,105.15	0.07
Adjusted Contract Price [Original Contract Price Plus Quantity Adjustment(s) Plus Change Order(s)]:	\$2,688,978.15	
Difference between Original and Adjusted Contract Prices:	\$169,796.15	
Original Contract Time:	360	
Time Adjustment by previous Quan. Adj./Change Order:	0	
Time Adjustment by this Quan. Adj./Change Order:	123	
New Contract Time:	483	

**Submitted for Approval**

Prepared By: Eddie Zapata Signature  
Eddie Zapata, Project Manager Printed Name, Title, Company  
12/30/16 Date

**Approvals**

Contractor: Richard Vavro Signature  
Richard Vavro, President, Austin Underground, Inc. Printed Name, Title, Company  
1/6/2017 Date

City Project Manager: Eddie Zapata Signature  
Eddie Zapata, Project Manager Printed Name, Title  
1/6/2017 Date

Mayor/City Manager: \_\_\_\_\_ Signature  
\_\_\_\_\_  
Printed Name, Title  
\_\_\_\_\_  
Date

Project Name: Lake Creek 2 & 3 Wastewater Line Upgrades Project

### Change Order Data

[illegible]



Project Name: Lake Creek 2 & 3 Wastewater Line Upgrades Project

### Quantity Adjustment Data

[illegible]