

EXHIBIT "A"

Contract Quantity Adjustment/Change Order



rev, 01/16

Department: Transportation

Project Name: Harrell Pkwy & Brushy Creek Plant Road Date: 4/15/19

City Project ID Number: _____ Change Order/Quantity Adjustment No. _____

Vendor: Chasco Constructors PO Box 1057, Round Rock, TX 78680 512-244-0600

Company Name Address Phone No.

Justification

Revise 24" & 30" bores for Harrell Pkwy to be done from north to south due to UPRR restrictions

SUMMARY

	Amount	% Change
Original Contract Price:	\$3,549,994.40	
Previous Quantity Adjustment(s):		
This Quantity Adjustment:	\$0.00	
Total Quantity Adjustment(s):	\$0.00	
Total Contract Price with Quantity Adjustment(s):	\$3,549,994.40	
Previous Change Order(s):	\$0.00	0%
This Change Order:	\$86,069.00	2%
Total Change Order(s) To Date:	\$86,069.00	2%
Adjusted Contract Price [Original Contract Price Plus Quantity Adjustment(s) Plus Change Order(s)]:	\$3,636,063.40	
Difference between Original and Adjusted Contract Prices:	\$86,069.00	
Original Contract Time:	242	
Time Adjustment by previous Quan. Adj./Change Order:	0	
Time Adjustment by this Quan. Adj./Change Order:	20	
New Contract Time:	262	

Submitted for Approval

Prepared By:

Signature

Printed Name, Title, Company

Date

Approvals

Contractor:

Signature

Printed Name, Title, Company

Date

City Project Manager:

Signature

Printed Name, Title

Date

Mayor/City Manager

Signature

Printed Name, Title

Date

Project Name: Harrell Pkwy & Brushy Creek Plant Road

Quan. Adj./Change Order No.: 1

[illegible]

Project Name: Harrell Pkwy & Brushy Creek Plant Road

Quan. Adj./Change Order No.: 0

[illegible]



P.O. Box 1057
Round Rock, TX 78680
Tel: 512-244-0600
Toll free: 1-855-441-4109
Fax: 512-244-0489
mail@chasco.com

Harrell Pkwy

3/18/2019

24" & 30" bores from Saltlick side

Item					
#	description	UoM	Qty	unit price	subtotal
1	Haul off bore pit spoil to staging area	HR	20	\$200.00	\$4,000.00
2	Rental fencing	MO	3	\$1,000.00	\$3,000.00
3	Tri dike	LF	100	\$15.00	\$1,500.00
4	Dumpster for spoils - drop of & pick up	EA	2	\$150.00	\$300.00
5	Dumpster pulls to remove spoils (24" & 30")	EA	20	\$300.00	\$6,000.00
6	Additional 46 LF of 30" bore	LF	46	\$600.00	\$27,600.00
7	Remove extra casing 20 LF (24" & 30")	DAY	6	\$3,900.00	\$23,400.00
	Utility crew, welder, helper & truck				
8	Haul spoils from staging area back to bore pit	HR	20	\$200.00	\$4,000.00
9	Backfill bore pits (density controlled)	SY	493	\$33.00	\$16,269.00
	Flex base, 2" HMA paving, restripe pkg lot				
				total	\$86,069.00

