



rev, 01/16

Contract Quantity Adjustment/Change Order**EXHIBIT****"A"**

Page 1 of 2

Department: 23000
 Project Name: Clay Madsen Soccer Field Project Date: 12/3/18
 City Project ID Number: _____ Change Order/Quantity Adjustment No. 2
 Vendor: Chasco Constructors P.O. Box 1057, Round Rock, TX 78680 512-244-0600
 Company Name Address Phone No.

Justification

Waiting for the utility companies to move their lines caused construction to be delayed over nine months. During that time, construction costs increased to the degree that it warranted an adjustment. Fence system added to ensure driver safety on the adjacent Gattis School Road by keeping balls on the playing field. Adjustments made in the field necessitated the installation of a concrete pad for the electrical panel. Decision to keep cut topsoil on site reduced haul off charges.

SUMMARY

| | Amount | % Change |
|---|--------------|----------|
| Original Contract Price: | \$639,915.50 | |
| Previous Quantity Adjustment(s): | \$0.00 | |
| This Quantity Adjustment: | \$0.00 | |
| Total Quantity Adjustment(s): | \$0.00 | |
| Total Contract Price with Quantity Adjustment(s): | \$639,915.50 | |
| Previous Change Order(s): | \$40,237.25 | 6% |
| This Change Order: | \$78,664.98 | 12% |
| Total Change Order(s) To Date: | \$118,902.23 | 19% |
| Adjusted Contract Price [Original Contract Price Plus Quantity Adjustment(s) Plus Change Order(s)]: | \$758,817.73 | |
| Difference between Original and Adjusted Contract Prices: | \$118,902.23 | |
| Original Contract Time: | 150 days | |
| Time Adjustment by previous Quan. Adj./Change Order: | N/A | |
| Time Adjustment by this Quan. Adj./Change Order: | 30 | |
| New Contract Time: | 180 days | |

Submitted for Approval

Prepared By: Rachel Morris Rachel Morris, Park Development Specialist, CORR 12/3/18
 Signature Printed Name, Title, Company Date

Approvals

Contractor: Leslie Heine, Project Manager, Chasco Constructors 12/4/18
 Signature Printed Name, Title, Company Date
 City Project Manager: Rachel Morris Rachel Morris, Park Development Specialist 12/3/18
 Signature Printed Name, Title Date
 Mayor/City Manager: _____
 Signature Printed Name, Title Date

Contract Quantity Adjustment/Change Order

Quan. Adj./Change Order No.: 2

[illegible]