



rev. 08/12

Contract Quantity Adjustment/Change Order

EXHIBIT

"A"

Page 1 of 3

Department: Transportation Department

Project Name: City of Round Rock - Streetscapes Improvements

Date: 9/24/20

City Project ID Number _____

Change Order/Quantity Adjustment No. 6

Justification

1. Change Proposal # 23: Power for landscape controls: \$1580.70
2. Change Proposal # 24: Credit for Dumor benches and corten bridge: (\$13,500)
3. Change Proposal # 25: Masonry repairs to staircase outside City hall: \$891
4. Change Proposal # 26: Colored concrete curb in Parklet E: \$1826.55
5. Change proposal # 27: 1 x 105 trim boards at tops and bottoms of OCB walls: \$7,541

SUMMARY

	Amount	% Change
Original Contract Price:	\$2,390,391.58	
Previous Quantity Adjustment(s):	\$144,343.72	
This Quantity Adjustment:	-\$13,500.00	
Total Quantity Adjustment(s):	\$130,843.72	
Total Contract Price with Quantity Adjustment(s):	\$2,521,235.30	
Previous Change Order(s):	\$23,025.11	0.01
This Change Order:	\$54,663.49	0.02
Total Change Order(s) To Date:	\$77,688.60	0.03
Adjusted Contract Price [Original Contract Price Plus Quantity Adjustment(s) Plus Change Order(s)]:	\$2,598,923.90	
Difference between Original and Adjusted Contract Prices:	\$208,532.32	
Original Contract Time:	275	
Time Adjustment by previous Quan. Adj./Change Order:	32	
Time Adjustment by this Quan. Adj./Change Order:	43	
New Contract Time:	350	

Submitted for Approval

Prepared By:

Signature	Printed Name, Title, Company	Date
Approvals		
Contractor: 	Justin Hyatt, President, G. Hyatt Construction, Inc.	9/24/20
City Project Manager: 	Dawn Scheel, P.E. Project Mgr	9-24-2020
Mayor/City Manager: _____	_____	_____

Project Name: City of Round Rock - Streetscapes Improvements

Change Order Data

[illegible]

Project Name: City of Round Rock - Streetscapes Improvements

Quan. Adj./Change Order No.: 6

[illegible]