

**EXHIBIT**

**"A"**

STATE OF TEXAS

§

§

COUNTY OF WILLIAMSON

§

**SUPPLEMENTAL CONTRACT NO. 3  
TO CONTRACT FOR ENGINEERING SERVICES**

**FIRM:** RODRIGUEZ TRANSPORTATION GROUP, INC. ("Engineer")  
**ADDRESS:** 11211 Taylor Draper Lane, Suite 100, Austin, TX 78759  
**PROJECT:** Gattis School Road (Segment 3)

This Supplemental Contract No. 3 to Contract for Engineering Services is made by and between the City of Round Rock, Texas, hereinafter called the "City" and Rodriguez Transportation Group, Inc., hereinafter called the "Engineer".

**WHEREAS**, the City and Engineer executed a Contract for Engineering Services, hereinafter called the "Contract", on the 22nd day of March, 2018 for the Gattis School Road (Segment 3) Project in the amount of \$1,013,037.45; and

**WHEREAS**, the City and Engineer executed Supplemental Contract No. 1 on February 14, 2019 to amend the scope of services and to increase the compensation by \$117,447.94 to a total of \$1,130,485.39; and

**WHEREAS**, the City and Engineer executed Supplemental Contract No. 2 on August 22, 2019 to amend the scope of services and to increase the compensation by \$89,780.42 to a total of \$1,220,265.81; and

**WHEREAS**, it has become necessary to amend the Contract to modify the provisions for the scope of services and to increase the compensation by \$52,865.48 to a total of \$1,273,131.29;

**NOW THEREFORE**, premises considered, the City and the Engineer agree that said Contract is amended as follows:

I.

Article 2, Engineering Services and Exhibit B, Engineering Services shall be amended as set forth in the attached Addendum to Exhibit B. Exhibit C, Work Schedule shall be amended as set forth in the attached Addendum to Exhibit C.


II.

Article 4, Compensation and Exhibit D, Fee Schedule shall be amended by increasing by \$52,865.48 the lump sum amount payable under the Contract for a total of \$1,273,131.29, as shown by the attached Addendum to Exhibit D.

**IN WITNESS WHEREOF**, the City and the Engineer have executed this Supplemental Contract in duplicate.

*[signature pages follow]*

**RODRIGUEZ TRANSPORTATION GROUP, INC.**

By:   
Mark E. Rodriguez, President

10/20/2020  
**Date**

**CITY OF ROUND ROCK**

**APPROVED AS TO FORM:**

**By:** \_\_\_\_\_  
**Craig Morgan, Mayor**

\_\_\_\_\_  
**Stephan L. Sheets, City Attorney**

\_\_\_\_\_  
**Date**

## **ADDENDUM TO EXHIBIT B**

### **Engineering Services**

The additional Scope of Work to be performed by the Engineer under this Supplemental Contract is described as follows:

- Prepare and update ROW Schematic to help track ROW acquisition process.
- Address questions related to parcels where ROW is to be acquired and make minor adjustments to the proposed ROW as requested by the City.
- Develop exhibits and participate in special commissioner hearings for potential condemnation cases.
- Additional Roadway Design Services for to update design resulting from revisions to the proposed ROW limits.

#### **FC 130 – Right-of-Way Data/Utilities**

##### **A. Right of Way**

1. The Engineer shall prepare a ROW Schematic Exhibit and update as needed. Purpose of the exhibit is to illustrate the proposed ROW limits for the project.
2. The Engineer shall prepare exhibits in response to request for information during the ROW acquisition process. Minor adjustments to the proposed ROW limits may be needed to assist with the ROW acquisition process. This effort will be required for up to 15 parcels (i.e.: 4, 6, 7, 8, 9, 10, 12, 21, 23, 24, 27, 28 31).
3. The Engineer shall prepare exhibits and participate in special commissioner hearings for potential condemnation cases. This effort will be required for up to 7 parcels (i.e. 4, 6, 7, 10, 21, 25 and 28)

#### **FC 140 – Project Management and Administration**

- A. The Engineer shall continue to manage the project by preparing invoices, maintaining the project files and work schedule, and continuing to coordinate with City Staff and their representatives for the extended duration of the project (ex. 12 additional months).

#### **FC 160 – Roadway Design**

##### **A. Roadway Plans**

1. The Engineer shall update the design and various plan sheets as needed to reflect the above-mentioned revisions to the proposed ROW limits.

#### **FC 163 – Miscellaneous**

##### **A. Utility Coordination**

1. The Engineer shall continue to coordinate required relocations with each utility company and continue to attend utility coordination meetings (12 additional meetings) as requested to facilitate utility conflict identification and resolution.

Addendum to Exhibit C - Work Schedule																																																																													
ID	Task Mode	Task Name	Duration	Start	Finish	Timeline																																																																							
1		Initial Submittal (Geometric Schematic)	100 days	Sun 4/1/18	Fri 8/17/18	Initial Submittal (Geometric Schematic)																																																																							
2		Notice to Proceed	1 day	Sun 4/1/18	Sun 4/1/18																																																																								
3		Data Collection & Field Reconnaissance	15 days	Mon 4/2/18	Fri 4/20/18	Data Collection & Field Reconnaissance																																																																							
4		Right of Entry Coordination	15 days	Mon 4/9/18	Fri 4/27/18	Right of Entry Coordination																																																																							
5		Design Concept Conference (w/ DSF)	3 days	Thu 4/26/18	Mon 4/30/18	Design Concept Conference (w/ DSF)																																																																							
6		Initiate Project Control	5 days	Mon 4/23/18	Fri 4/27/18	Initiate Project Control																																																																							
7		H & H Studies	27 days	Thu 5/3/18	Fri 6/8/18	H & H Studies																																																																							
8		Environment Data Collection	15 days	Tue 5/1/18	Mon 5/21/18	Environment Data Collection																																																																							
9		Geotechnical Investigation	45 days	Tue 5/1/18	Mon 7/2/18	Geotechnical Investigation																																																																							
10		Survey (Design Surveys)	25 days	Mon 4/30/18	Fri 6/1/18	Survey (Design Surveys)																																																																							
11		Preliminary Roadway Geometry/Design Cross Sections	15 days	Mon 6/4/18	Fri 6/22/18	Preliminary Roadway Geometry/Design Cross Sections																																																																							
12		Preliminary Storm Drain Design	20 days	Mon 6/11/18	Fri 7/6/18	Preliminary Storm Drain Design																																																																							
13		Preliminary Utility Conflict Determination	5 days	Mon 7/9/18	Fri 7/13/18	Preliminary Utility Conflict Determination																																																																							
14		Develop Sequence of Construction Layout	10 days	Mon 6/25/18	Fri 7/6/18	Develop Sequence of Construction Layout																																																																							
15		Preliminary Geometric Schematic	10 days	Mon 7/9/18	Fri 7/20/18	Preliminary Geometric Schematic																																																																							
16		Initial Submittal (QAQC)	5 days	Mon 7/23/18	Fri 7/27/18	Initial Submittal (QAQC)																																																																							
17		Initial Submittal	0 days	Fri 8/3/18	Fri 8/3/18	8/3 Initial Submittal																																																																							
18		City of Round Rock Review Period	10 days	Mon 8/6/18	Fri 8/17/18	City of Round Rock Review Period																																																																							
19		30% Submittal (Geometric Schematic/ROW Limits)	71 days	Mon 8/20/18	Mon 11/26/18	30% Submittal (Geometric Schematic/ROW Limits)																																																																							
20		Property Owners Meeting #1	5 days	Mon 9/3/18	Fri 9/7/18	Property Owners Meeting #1																																																																							
21		Review/Address Review Comments	10 days	Mon 8/20/18	Fri 8/31/18	Review/Address Review Comments																																																																							
22		Environmental Document/Technical Reports	20 days	Fri 9/14/18	Fri 10/12/18	Environmental Document/Technical Reports																																																																							
23		Update Geometric Schematic/Design XS	10 days	Mon 9/17/18	Fri 9/28/18	Update Geometric Schematic/Design XS																																																																							
24		Update Sequence of Construction Layout	5 days	Fri 10/5/18	Thu 10/11/18	Update Sequence of Construction Layout																																																																							
25		Update Storm Drain Design	10 days	Fri 9/28/18	Thu 10/11/18	Update Storm Drain Design																																																																							
26		Update Drainage Report	5 days	Fri 10/12/18	Thu 10/18/18	Update Drainage Report																																																																							
27		Update Geotech Report	5 days	Mon 9/24/18	Fri 9/28/18	Update Geotech Report																																																																							
28		Update Utility Conflicts	5 days	Fri 10/12/18	Thu 10/18/18	Update Utility Conflicts																																																																							
29		Pre-Final Geometric Schematic	5 days	Fri 10/12/18	Thu 10/18/18	Pre-Final Geometric Schematic																																																																							
30		Public Meeting #1	5 days	Tue 10/23/18	Mon 10/29/18	Public Meeting #1																																																																							
31		30% Submittal (QAQC)	5 days	Tue 10/30/18	Mon 11/5/18	30% Submittal (QAQC)																																																																							
32		30% Submittal	0 days	Mon 11/12/18	Mon 11/12/18	11/12 30% Submittal																																																																							
33		City of Round Rock Review Period	10 days	Tue 11/13/18	Mon 11/26/18	City of Round Rock Review Period																																																																							
34		60% Submittal (PS&E)	65 days	Tue 11/27/18	Mon 2/25/19	60% Submittal (PS&E)																																																																							
35		Property Owners Meeting #2 (If Applicable)	5 days	Tue 12/4/18	Mon 12/10/18	Property Owners Meeting #2 (If Applicable)																																																																							
36		Review/Address Review Comments	5 days	Tue 11/27/18	Mon 12/3/18	Review/Address Review Comments																																																																							
37		Final Reports (Env., Drng, Geo.)	5 days	Tue 11/27/18	Mon 12/3/18	Final Reports (Env., Drng, Geo.)																																																																							
38		Utility Coordination Meetings	30 days	Tue 12/4/18	Mon 1/14/19	Utility Coordination Meetings																																																																							
39		Final Geometric Schematic	5 days	Tue 12/18/18	Mon 12/24/18	Final Geometric Schematic																																																																							
40		Begin 60% Detailed Design (Plan Sheets)	45 days	Tue 12/4/18	Mon 2/4/19	Begin 60% Detailed Design (Plan Sheets)																																																																							
41		Public Meeting #2 (If Applicable)	5 days	Tue 12/25/18	Mon 12/31/18	Public Meeting #2 (If Applicable)																																																																							
42		60 % Submittal (QAQC)	5 days	Tue 2/5/19	Mon 2/11/19	60 % Submittal (QAQC)																																																																							
43		60% Submittal	0 days	Mon 2/11/19	Mon 2/11/19	2/11 60% Submittal																																																																							
44		City of Round Rock Review Period	10 days	Tue 2/12/19	Mon 2/25/19	City of Round Rock Review Period																																																																							
45		90% Submittal (PS&E)	221 days	Tue 1/1/19	Tue 11/5/19	90% Submittal (PS&E)																																																																							
46		A.W.Grimes Supplemental Survey and SUE (SWA#1)	30 days	Tue 1/1/19	Mon 2/11/19	A.W.Grimes Supplemental Survey and SUE (SWA#1)																																																																							
47		Supplement Work Authorization No. 2 (SWA#2)	0 days	Mon 7/29/19	Mon 7/29/19	7/29 Supplement Work Authorization No. 2 (SWA#2)																																																																							
48		Windy Park Supplemental Survey and SUE (SWA#2)	30 days	Mon 7/29/19	Fri 9/6/19	Windy Park Supplemental Survey and SUE (SWA#2)																																																																							
49		Review/Address Review Comments	5 days	Tue 2/26/19	Mon 3/4/19	Review/Address Review Comments																																																																							
50		Continue 90% Detailed Design (Plan Sheets)	50 days	Wed 7/31/19	Tue 10/8/19	Continue 90% Detailed Design (Plan Sheets)																																																																							
51		Utility Coordination Meetings	75 days	Mon 5/20/19	Fri 8/30/19	Utility Coordination Meetings																																																																							
52		Supporting Documents (Estimate, GN, Construction Schedule)	15 days	Wed 9/18/19	Tue 10/8/19	Supporting Documents (Estimate, GN, Construction Schedule)																																																																							
53		90% Submittal (QAQC)	10 days	Wed 10/9/19	Tue 10/22/19	90% Submittal (QAQC)																																																																							
54		90% Submittal	0 days	Tue 10/22/19	Tue 10/22/19	10/22 90% Submittal																																																																							
55		City of Round Rock Review Period	10 days	Wed 10/23/19	Tue 11/5/19	City of Round Rock Review Period																																																																							
56		Pre-Final Submittal (PS&E)	22 days?	Mon 10/5/20	Tue 11/3/20	Pre-Final Submittal (PS&E)																																																																							
57		Pre-Final Submittal (QAQC)	10 days?	Mon 10/5/20	Fri 10/16/20	Pre-Final Submittal (QAQC)																																																																							
58		Pre-Final Submittal	2 days	Mon 10/19/20	Tue 10/20/20	Pre-Final Submittal																																																																							
59		City of Round Rock Review Period	10 days	Wed 10/21/20	Tue 11/3/20	City of Round Rock Review Period																																																																							
60		Final Submittal (PS&E)	41 days	Wed 12/16/20	Wed 2/10/21	Final Submittal (PS&E)																																																																							
61		Review/Address Review Comments	5 days	Wed 12/16/20	Tue 12/22/20	Review/Address Review Comments																																																																							
62		Finalize Detailed Design (Plan Sheets)	10 days	Wed 1/13/21	Tue 1/26/21	Finalize Detailed Design (Plan Sheets)																																																																							
63		Finalize Supporting Documents (Estimate, GN, Construction Schedule)	5 days	Wed 1/20/21	Tue 1/26/21	Finalize Supporting Documents (Estimate, GN, Construction Schedule)																																																																							
64		Final Submittal (QAQC)	5 days	Thu 2/4/21	Wed 2/10/21	Final Submittal (QAQC)																																																																							
65		Final Submittal	0 days	Wed 2/10/21	Wed 2/10/21	2/10 Final Submittal																																																																							
Rodriguez Transportion Group, Inc. Gattis School Road (Segment 3) Date: Tue 9/29/20			Task Summary Critical																																																																										

Page 1

## Addendum to Exhibit D Fee Schedule

RODRIGUEZ TRANSPORTATION GROUP, Inc. Estimate of Engineering Services Budget						City of Round Rock Gattis School Road (Segment 3)		
TASK	RODRIGUEZ TRANSPORTATION GROUP, INC.	CORSAIR CONSULTING LLC	COX McLAIN ENV. CONSULTING INC.	HDR ENGINEERING INC.	INLAND GEODETICS LLC	K FRIESE & ASSOCIATES INC.	NANCY LEDBETTER & ASSOCIATES INC.	TOTAL COST
FC 110 Route and Design Studies; Geotechnical Investigation	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
FC 120 Environmental Documentation	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
FC 130 ROW Data/Utilities	\$28,967.96	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$28,967.96
FC 140 Project Management and Administration	\$5,099.04	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,099.04
FC 150 Field Surveying and Photogrammetry	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
FC 160 Roadway Design	\$7,750.56	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$7,750.56
FC 161 Drainage	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
FC 162 Signing, Pavement Markings, Signals and Illumination	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
FC 163 Miscellaneous	\$11,047.92	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$11,047.92
Subtotal - Labor	\$ 52,865.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 52,865.48
Subtotal - Other Direct Expenses (Cardno)	\$0.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$0.00
GRAND TOTAL	\$ 52,865.48	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 52,865.48