



Legislation Details (With Text)

File #:	2021-211	Status:	Agenda Ready
Type:	Resolution	In control:	City Council
File created:	7/19/2021	Final action:	
On agenda:	8/12/2021		
Title:	Consider a resolution authorizing the Mayor to execute Quantity Adjustment/Change Order No. 4 with DeNucci Constructors, LLC for the University Boulevard Widening - IH 35 to Sunrise Road Project.		
Sponsors:			
Indexes:	RR Transportation and Economic Development Corporation (Type B)		
Code sections:			
Attachments:	1. Resolution, 2. Exhibit A, 3. Form 1295, 4. Map		

Date	Ver.	Action By	Action	Result
8/12/2021	1	City Council	approve	Pass

Consider a resolution authorizing the Mayor to execute Quantity Adjustment/Change Order No. 4 with DeNucci Constructors, LLC for the University Boulevard Widening - IH 35 to Sunrise Road Project.

The City entered into a contract with DeNucci Constructors to widen University Blvd. and an NTP was issued with a date of November 10th, 2020. Original contract amount of \$12,028,913.00.

In the course of performing the job tasks a conflict with the City's 12-inch water line was discovered. In change order no. 1 DeNucci Contractors lowered approximately 40 linear feet of the ductile water line. A fire hydrant was also removed and replaced with a new hydrant. The quantity adjustments were in the amount of \$9,378.05 and the change order amount was \$32,468.55 for a total contract adjustment of \$41,846.55.

In change order no. 2, DeNucci lowered and rebuilt the irrigation system running behind the ICU Building during the construction of the cut through street. New irrigation wiring, testing and fittings were used. Also in this Change Order DeNucci Contractors lowered an 8-inch waterline that was in conflict with a storm sewer line. The contractor installed 24 feet of Ductile Iron water line in solid rock and used MJ fittings to replace the line and tie-in to the existing water line. Thus removing the conflict. The amount of this change order was \$25,960.51.

Change order no. 3 was for additional erosion logs to prevent sedimentation near the creek. It also includes 3-inch conduit overruns in the amount of \$65,429.00. The plans called for boring the conduit but the contractor was able to open cut the trenches and 3-inch conduit was installed. The combined amount of this change order and quantity adjustment was \$74,163.29 bringing the total contract to \$12,170,883.35.

Change order no. 4 includes the street lighting system for University Boulevard. Luminaire poles, bases, conduit runs with wire, boxes, arms and LED heads, foundations and installation is included in this change order. This will be the City's system when it is all completed. The cost for this lighting system is \$135,927.77. This will increase the contract price to \$12,306,811.12.

Cost: \$135,927.77

Source of Funds: RR Transportation and Economic Development Corporation